

OCEANS ONE ELEVATOR LOBBY FENESTRATION PROJECT

**Flores-Hager & Associates
Keystone Engineering and Consulting
Project Summary # 5
October 2nd through October 13th, 2017
City of Daytona Beach Shores
Permit # 20171318**

The six assigned personnel met their goal during the two-week period with the window installations being completed at the 4th, 5th and 6th floor elevator lobbies. Pressure treated furring strips and foil faced insulation was installed at the kneewall of the 3rd floor in preparation for the building departments framing inspection. Gypsum board installation work was completed at the abutting walls and ceilings inboard of the windows at the 5th through 12th floors this period with a smooth plaster finish to be applied and a matching popcorn texture application at the ceilings. The white Corian sills are still on back-order and should be delivered soon completing the installed components.

Window installations at the west elevation master, and guest, bedrooms of the 01-stack are installed in Units 1701, 1801, 1901, 2001, and 2101.



Pressure treated
furring being
installed at the 3rd
floor elevator
lobby



5th floor
elevator
lobby dried



Furring and foil-faced insulation installed at 10th floor kneewall



Example of visqueen protected furniture in the master bedroom of Unit 1701



